



**Securities and Exchange Commission of Pakistan**  
63-NIC Building, Blue Area, Islamabad  
(Administration Department)  
\*\*\*\*\*

**Subject: Supply and Installation of Dehumidifier for SRO-KHI Data Centre**

The Commission intends to purchase and install Dehumidifier (**with Auto Controlling Feature**) for SRO-KHI Data Centre which is suitable for below mentioned detail / requirements:

S. No.	Description	Measurements
1.	Data Centre Room Size (L xW x H)	8' x 12' x 8'
2.	% Relative humidity (RH) to be maintained inside the Room. (+/- 5% tolerance band)	40% - 50%
3.	Door size (in sq.ft. or sq.m.)	Width 3' 9" – Length 6' 9"
4.	Current average temperature and humidity of datacenter	18°C-28° 55% - 65%
5.	Water disposal method should be defined (container-based , hoze pipe etc)	
6.	Material used to construct the room	Gypsum Walls, Aluminum Sheet, Glass Door
7.	Supply air quantity from air-conditioning unit	2 x 2 Ton Split Type Air Conditioners
8.	Water body or open surface of water inside the room	Two Trays below AC split units

**Terms and Conditions**

- **Prices** MUST be inclusive of all taxes applicable by Govt. of Pakistan.
- **Delivery& Installation time** within two weeks of receiving of P.O.
- **Validity** Minimum 30 days from the quoted date.
- **Bid/Quotation Submission Time** as per deadline of RFQ.
- **Quantity** mentioned above may increase.
- **Warranty Period** must be mentioned

**Note:**

Interested bidders may visit site i.e. SECP, 4<sup>th</sup> floor, State Life Building No.2, Wallace Road Off I.I. Chundrigar Road, Karachi, for inspection of Installation location, for quoting installation charges w.r.t installation material accordingly.

If you are interested, you may visit site and submit sealed quotation for the above item to the undersigned, SECP, 63-NIC Building, Jinnah Avenue, Blue Area, and Islamabad within the specified period.

With best regards,

M. Ubaidullah Khalid  
Assistant Director (Admin)